UTILITY TRAINING INSTITUTE (UTI)
A trade name of UTI (International) Ltd. 管綫學院

CCTV / Man-Entry Survey Site Coding Form

(1) Project No.

(2) Works Order No.

(3) Client

(4) Operator

(5) Operator No.

(6) Signature

(7) Total Sheet No. ____ of ____

(8) Cont. Sheet No. ____ of ____

(9) District

(10) Date (DDMMYYYY)

(11) Time (24:00) :

(12) Year Laid (YYYY)

(13) Location (Street \ Place)

(14) Slope No.

(15) Location Code

(16) Start Manhole Ref.

(17) Pipe Depth .

(20) Use F / S

(18) Finish Manhole Ref.

(19) Pipe Depth .

(21) Direction U / D

(22) Pipe Length Reference X

(23) No. / Survey ID

(24) Size (Dia.) H x W

(25) Shape C / R / S /

(26) Material

(27) Lining

(28) Pipe Length .

(29) Total Length .

(30) Surveyed Length .

(31) Video No. 1 / 2 / 3 / 4 /

(32) Cleaned Y / N

(33) Weather 1 / 2 / 3 / 4

(34) Comment

(35) Video Time H	M	S	(36) Photo No.	(37) Distance (m)	(38) Cont. Def.	(39) Code	(40) Dia. / Dim.	(41) Clock at	to	(42) Intrusion %	mm	(43) Remark
				0.0		ST						(44) Counter start reading 0.0m Y / N ; If N, pls state:
				0.0		MH						
				0.0		WL						
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								
				.								

(33) Weather Code	1- Dry 2-Heavy Rain 3 -Light Rain 4 -Showers
(45) Recommendation Repair Code	R1- Patch lining R2- Full lining R3- Dig and replace for short section R4- Dig and replace for full section R5- Mechanical cleaning R6- HPWJ R7- CCTV re-survey

(46) Permit to Work for Confined Space

Potential Hazardous Gases:	O_2	CO	LEL	H_2S
Safe Range Reading:	19.5% - 23%	< 25ppm	< 10%	< 10ppm
Readings:				

Name of CSW & Card No. : _____

Name of CP & Card No. : _____ Date : _____

Signed by Team Leader (CP) : _____ Time : _____